

LCR TIEBACK LEVEE PRODUCT SCHEDULE

Task	Description	Projected Start Date	Projected Completion Date
1	Preliminary Engineering	09/13/10	01/28/11
2	Prepare Real Estate drawings	01/31/11	02/04/11
3	Subsurface Investigation	02/09/11*	04/06/11*
4	Prepare 50% P&S	02/04/11	02/22/11
5	50% P&S PDT/Chiefs Review	02/23/11	03/02/11
6	Incorporate Comments	03/03/11	03/15/11
7	50% P&S ATR/BCOE Review	03/16/11	03/30/11
8	Incorporate Comments	03/31/11	04/14/11
9	Prepare 100% P&S	04/15/11	05/06/11
10	100% P&S PDT/Chiefs Review	05/09/11	05/13/11
11	Incorporate Comments	05/16/11	05/20/11
12	100% P&S ATR/BCOE Review	05/23/11	06/06/11
13	Incorporate Comments	06/07/11	06/14/11
14	Backcheck Review	06/15/11	06/22/11
15	Design Complete	06/22/11	
16	BCOE Sign Off/ Prepare Solicitation Set	06/23/11	07/07/11
17	Ready To Advertise (RTA)	07/08/11	
18	Advertise For Bids	07/11/11	08/10/11
19	Award Contract	08/24/11	

*denotes that these are estimated start and end dates for the subsurface investigation.